

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project
Elahera Divisional Secretariat

Field :- Threshing

S/No	Grama Niladhari Division	Project	Allowcated Amount Rs. Mn.	Estimated Amount Rs. Mn.	Expenditure Rs. Mn.	Physically Progress
1	No . 19 Athtanakadawala North	In Unit Manager Office Land	1.00	0.98	1.00	100%
2	No 15 Segala	Near of Govi Sanvidhana Office	1.00	0.98	1.00	100%
3	No 24 Kahatagahapitiya	Behind of Sri Jayabodhi Viharaya	1.00	0.98	1.00	100%
Total			3.00	2.94	3.00	

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project
Elahera Divisional Secretariat

Field :- Health

S/No	Grama Niladhari Division	Project	Allowcated Amount Rs. Mn.	Estimated Amount Rs. Mn.	Expenditure Rs. Mn.	Physically Progress
1	No 07 Bakamuna	Developing the building as clinic	2.00	2.42	2.00	100%

Total	2.00	2.42	2.00	
--------------	-------------	-------------	-------------	--

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project
Elahera Divisional Secretariat

Field :- Rural Bridges

S/ No	Grama Niladhari Division	Project	Allowcated Amount Rs. Mn.	Physically Progress	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018
1	No 15 Segala	Bridge at Yaya 19 in Yaya 12 to Yaya	#####	Concreting the base	0.00	106,814.40	1,590,784.00
2	No 23 Radavigeoya	Construction of a bridge near of Podurigeon a	#####	Not worked	0.00	0.00	0.00
3	No 08 Damanayaya	Bridge at Damanayaya	#####	100%	980,000.00	0.00	0.00
Total			#####		980,000.00	106,814.40	1,590,784.00

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project
Elahera Divisional Secretariat

Field :- Cooprative

S/ No	Project	Location	Estimated Amount Rs.	Allowcated Amount Rs.	Expenditure Rs. Mn.	Total Expenditure Rs.	Beneficiaries
1	Modernization of Bakamuna Coop City	Near of Peoples Bank	#####	2,000,000.00	#####	2,000,000.00	Unlimited
Total			#####	2,000,000.00	#####	2,000,000.00	

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project

Elahera Provincial Council Area

Provincial Council Project

1st Stage

Development Area :- Rural Road

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Segala Division - Hon. Rohitha Haththotuwa	Greveling Ang Repairing	900,000.00	882,457.98		35,764.91	864,235.09	continous				1
2		Drainage at School Road near of 10	200,000.00	196,000.00	#####			100%				
3		Interlocking Enterence road of Samshina School	500,000.00	490,179.50	#####			100%				
4		Construction a Concrete wall at Conduva	300,000.00	290,422.63	#####			100%				
5		Construction a bridge a Across the D Canal	#####	#####		79,218.36	1,720,781.64	continous			1	
6	Madudamana Division Hon. Gihan Kavinda	Reconstruction the dilapidated Road	#####	980,037.00	#####	670,079.97		100%				
7		Reconstruction the dilapidated Road	#####	980,100.00	#####			100%				
8	Atharagallewa Division Hon. Gamini Rathnayake	Repairing Box Culvert near of	100,000.00	98,000.00		98,000.00		100%				
9		Greveling and construction Side wall at No 116	200,000.00	196,545.38		196,000.00		100%				
10		Greveling Drainage Area Agri	250,000.00	245,000.00		245,000.00		100%				
11		Greveling Kumarakelle	500,000.00	490,726.00		490,000.00		100%				
12		Greveling and construction Side wall at Lijira	200,000.00	196,280.90				Cancelled		1		
13		Greveling road from Main Road to Mr	150,000.00	147,387.60		147,000.00		100%				

14	Aththanakadawala Division	Construction the Culverts of Side roads	#####	#####	#####			100%				
Total			#####	#####	#####	1,961,063.24	2,585,016.73		0	1	1	1

Development Field - Development of Irrigation

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Madudamana Division Hon. Gihan Kavinda	Rehabilitatioon of Radavigeoya Amuna	500,000.00	196,263.00	#####			100%				
Sub Total			500,000.00	196,263.00	#####							
Total			#####	#####	#####	1,961,063.24	2,585,016.73		0	1	1	1

Rajarata - Nawodaya - Presidential Programme
 "Pibidemu Polonnaruwa" District Development Project
Elahera Provincial Council Area
 Provincial Council Project

2nd Stage

Development Field - Drinking Water

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress				
									A-0%	B-01-10%	C-11-25%	D-26-50%

1	Diyabeduma Division Hon. Chaminda	Covering the well of Nildiyadahara water project in Yaya 35 using the net	200,000.00	196,151.40	0.00	0.00		Cancelled		1		
2	Elahera Division	Build a Well at Mr.G.G. Premarathne's House of No. 88 in Cnostrution a	100,000.00	98,773.00	98,000.00	0.00	0.00	100%				
3		Well near of Mr.Janaka Albert's House at	25,000.00	0.00	0.00	0.00	0.00	Cancelled		1		
Sub Total			325,000.00	294,924.40	98,000.00	0.00	0.00		0	2	0	0

Development Field - Sports & Culture

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditur e Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Konduruwawa Division	Preparing a play ground for Culture center	100,000.00	94,628.00	0	98,000.00	0.00	100%				
Sub Total			100,000.00	94,628.00	0	98,000.00			0	0	0	0

Development Field - Rural Roads

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditur e Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1		Greveling of Akkara 50 Ulpotha Road	100,000.00	98,529.00	0.00	98,000.00		100%				

2	Atharagallewa Division	Construction a Side wall near of Mr. Sarath	100,000.00	98,773.56	0.00	98,000.00		100%				
3		Construction a box culvert of	150,000.00	147,661.64	0.00	147,000.00		100%				
4	Aththanakadawala Division	Reconstruction side roads by Greveling in	#####	980,102.00	#####			100%				
5	Konduruwawa Division	Construction Culverts	800,000.00	784,045.18	#####			100%				
6		Greveling the Main Road at Yaya 20	300,000.00	294,744.00	0.00			Cancelled		1		
7		Greveling the Yaya 29 Wewe Kade Road	600,000.00	588,143.00	0.00					1		
8		Greveling the Yaya 29 Road from No 85	200,000.00	196,497.00	0.00					1		
9	Damanayaya Division	Greveling Puwakgahaulpoth Road	500,000.00	490,818.20	0.00	71,782.00	428,218.00	Continous			1	
10	Bakamuna Division	Greveling the from near of	360,000.00	353,375.00	0.00	352,800.00		100%				
11		Greveling the Yaya 04 road from No 2 House	300,000.00	294,000.00	#####			100%				
12		Greveling the Kottapitiya Main road to Mr.Nihal's House	360,000.00	353,424.00	#####			100%				
13		Greveling Yaya 14 Gewal 10 Road	220,000.00	215,708.20	0.00	196,000.00		100%				
14	Elahera Division	Greveling Mr.wijerathne's House In Yaya	400,000.00	392,426.40	#####			100%				
15		Greveling Mr.Muthubanda's House road in	400,000.00	392,624.80	#####			100%				

16		Greveling Samagipura Mr sunil's House	400,000.00	392,257.00	#####			100%				
17	Maluweyaya Division	Construct the Culvert in Ganagaramaya Road In front of	350,000.00	343,318.28	#####	172,410.00		100%				
18		Greveling Road of Yaya 06 mr.Marathelis's House to Comotry	200,000.00	196,175.80	#####			100%				
19	Atharagallewa Division	Motorgadering Rural Road in Kumaraella	300,000.00	294,000.00	0.00	157,046.00	142,954.00	Continous				
20	Maluweyaya Division	Reconstruction of Sirirkanduyaya Ganagarammaya Road	500,000.00	490,480.60	#####	205,555.00		100%				
Sub Total			#####	#####	#####	1,498,593.00	571,172.00		0	3	1	0

Development Field - Education

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Atharagallewa Division	GIVING a Photocopy Machine To	125,000.00	0.00	125,000.00	0	0	100%				
2	Aththanakadawala Division	GIVING a Photocopy Machine To	60,000.00	0.00	60,000.00	0	0	100%				
Sub Total			185,000.00		#####				0	0	0	0

Development Field - Common Facilities

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Diyabeduma Division	Nbuild a New Building to Yaya 35 Pragathi	#####	980,400.59	0	190,650.93	809,349.07	Continous				1
2		Balance Work of Ihakuluwewa Yaya 39 Cemetry Building	500,000.00	490,000.00	0			Cancelled		1		
3	Aththanakadawala Division	Construction the Elephant Fence	600,000.00		0			Cancelled		1		
4	Konduruwawa Division	Construction roof of Yaya 33 Community Hall	250,000.00	245,000.00	0	245,000.00		100%				1
5	Segala Division	Applying Mesh to Sarubima Pubudu Eksath Welfare	200,000.00		0.00	196,000.00		100%				
6	Konduruwawa Division	For Developing works of Lakmin Pre School at	250,000.00		0.00			Cancelled		1		
Sub Total			#####	#####	0.00	631,650.93	809,349.07			3	1	0

Development Field - Common Facilities

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
-------	-------------------	---------	-----------------------	----------------------	---------------------	------------------------------------	-------------------------------	---------------------	------	----------	----------	----------

1	Segala Division	Giving Plastic Chairs for registered Soceity in Segala Division	850,000.00	0.00	#####			100%				
2	Atharagallewa Division	Giving Equipment to Atharagallewa Gemeunu Kantha Society	100,000.00	0.00	52,947.60			100%				
3		Giving Equipment to Minipuragama Kantha Society	100,000.00	0.00	50,387.45			100%				
4		Giving Equipment to Kumaraella Subada Kantha	100,000.00	0.00	47,858.00	7,100.00		100%				
5	Diyabeduma Division	Giving Plastic Chairs	200,000.00		#####			100%				
6	Konduruwawa Division	Applying Mesh to Yaya29 Parakrama Welfare	150,000.00	147,113.55	0.00	147,000.00		100%				
7		Giving Plastic Chairs to Samaja Sanawardhana	40,000.00	0.00	40,000.00			100%				
8		Giving Plastic Chairs to Yaya 29 Govi Sanavidhanava	40,000.00	0.00	40,000.00			100%				

9		Giving Plastic Chairs to Perakum Soceity	40,000.00	0.00	40,000.00			100%				
10	Maluweyaya Division	Balance work of Ganageyaya Samagi Elader community	200,000.00	196,248.97	#####			100%				
11		Balance work of Sahana sewa community	250,000.00	245,137.31	#####			100%				
12		Building Giving an Amplifiers Set to 504	40,000.00	0.00	40,000.00			100%				
13		Gangevaya Giving Plastic Chairs to	90,000.00	0.00	89,355.00			100%				
14		Amarawansa Giving Plastic Chairs to	30,000.00	0.00	27,785.00			100%				
15	Konduruwawa Division	Senasum nadiva Giving an Amplifiers Set to yaya 32 Govi supply	50,000.00	0.00	46,300.00			100%				
16	Atharagallewa Division	Electricity & Construct Mesh	200,000.00	176,643.00	#####			100%				
17		supply Electricity & Construct Mesh	200,000.00	294,058.40	#####			100%				
18		At Kiriya Construct Mesh	200,000.00	194,000.00	#####			100%				
19		At Kumaraella Namal Pre supply Electricity & Construct Toilet	200,000.00	206,355.67	19,765.16	176,000.00		100%				
20	Aththanakadawala Division	Construct the Mesh at Akkara 200 Javasinipua	300,000.00	294,218.40	#####			100%				

21	Konduruwawa Division	Build a Outdoor Theater to Concreting	180,000.00	180,022.80	#####			100%				
22	Bakamuna Division	Yaya 6 Pubudu Pre School Concreting	200,000.00	196,779.13	#####			100%				
23		Yaya 14 Singithi Pre Construct the	200,000.00	194,547.00	#####			100%				
24	Damanayaya Division	Mesh at Yaya 17 Kokila Pre Reconstruction Of	100,000.00	96,228.80	96,000.00			100%				
25	Atharagallewa Division	Atharagallewa	200,000.00	196,316.35	#####	20,000.00		100%				
Sub Total			#####	#####	#####	350,100.00				0	0	
Total			#####	#####	#####	2,578,343.93	1,380,521.07		8	2	0	

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project
Elahera Provincial Council Area
Provincial Council Project
3rd Stage

Development Field - Rural Roads

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditur e Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Aththanakadawala Division	Interlocking Enterence Road in Luvashiripana	390,000.00	382,584.43	#####	0.00	0.00	100%				
2	Konduruwawa Division	Reconstruction of the dilapidated	#####	#####	0.00	0.00	0.00	Cancelled		1		
3		Constructing Culverts	150,000.00	146,475.00	0.00	146,471.00	0.00	100%				
Sub Total			#####	#####	#####	146,471.00	0.00		0	1	0	0

Development Field - Common Faci

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Konduruwawa Division	Construction roof of Yaya 32 Elamuthu	250,000.00	245,228.84	0.00	245,000.00	0.00	100%				
2		Construction Kichen of Yaya 22 Elamuthu	150,000.00	147,081.16	0.00	147,000.00	0.00	100%				
3	Diyabeduma Division	Developing Works for Yaya 38 39 Samagi	100,000.00	98,840.90	0.00	0.00	0.00	Cancelled		1		
Sub Total			500,000.00	491,150.90	0.00	392,000.00	0.00			1	0	0

Development Field - Education

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Madudamana Division	For Repairing Kahatagahapitiya School Library	50,000.00	49,911.00	0.00	49,000.00	0.00	100%				
Sub Total			50,000.00	49,911.00	0.00	49,000.00	0.00			0	0	0

Development Field - Sports & Cul

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%
1	Konduruwawa Division	Construct the Volleyball Ground for	300,000.00	294,852.60	#####	0.00	0.00	100%			1	
Sub Total			300,000.00	294,852.60	#####	0.00	0.00			0	1	0
Total			#####	#####	#####	587,471.00			0	2	1	0

Rajarata - Nawodaya - Presidential Programme
 "Pibidemu Polonnaruwa" District Development Project
Sanitory Facilities Programme

Approved Project	Allowcated Amount Rs.	Received Allowcation Amount Rs.	Physically Progress			Financial Pragress Rs.			
			1st Step	2nd Step	3rd Step	1st Step	2nd Step	3rd Step	Total Rs.
60	1,800,000.00	1,290,000.00	1	32	27	580,000.00	430,000.00	10,000.00	1,020,000.00

Rajarata - Nawodaya - Presidential Programme
"Pibidemu Polonnaruwa" District Development Project

Construction "Nila Sewana"

		වර්ජ්‍යාන කක්ෂය (අදාල තීරුවේ)
--	--	-------------------------------

S/ No	GN Division	ඉඩම හඳුනාගෙන අවසන්	භූමිය සකස් කර අවසන්	අත්තිවාරම කපා අවසන්	අත්තිවාරම ඉදිකර අවසන්	පස් පුරවා අවසන්	ජනෙල් මට්ටම දක්වාබිත්ති	ලීන්ටන් මට්ටම දක්වා බිත්ති	වහලයේ ආකෘතිය ඉදිකර අවසන්	වහලය සෙවිලි කර අවසන්	දොර ජනෙල් සවිකර අවසන්
Elahera Divisional Secretarit											
1	01Kirioya								✓		
2	02 Atharagallewa							✓			
3	03 Elahera								✓		
4	08 Dmanayaya								✓		
5	10 Kottapitiya South									✓	
6	17 Sarubima							✓			
7	18 Aththanakadawal								✓		
8	20 Aththanakadawala West							✓			
9	22 Madudamana								✓		
10	23 Radavigeoya							✓			
11	27 Ihakuluwewa							✓			
12	28 Katukeliyawa							✓			
Total								6	5	1	

E-51-75%	F-76-99%	G-100%
		1
		1
		1
		1
		1
		1
		1
		1
		1
		1

dilapidated

		1
0	0	11

E-51-75%		
F-76-99%		1
		1
0	0	12

E-51-75%
F-76-99%
G-100%

		1
0	0	1

4

E-51-75%	F-76-99%	G-100%
		1
0	0	1

E-51-75%	F-76-99%	G-100%
		1

[illegible]

		1
		1
		1
1		
		1
1	0	33

E-51-75%	F-76-99%	G-100%
		1
		1
0	0	2

[illegible]

[illegible]

		1
		1
		1
		1
		1
0	0	46
1	0	85

E-51-75%	F-76-99%	G-100%
		1
		1
0	0	2

E-51-75%	F-76-99%	G-100%
		1
		1
0	0	2

13

E-51-75%	F-76-99%	G-100%
		1
0	0	1

E-51-75%	F-76-99%	G-100%
0	0	0
0	0	5

✓ ලකුණ යොදන්න)

සිවිල්ම ඉදිකර අවසන්	කපරාදු කර අවසන්	ගෙබිම කොන්ක්‍රීට් කර අවසන්	බිම ඔසකැ කර අවසන්	වැසිකිළි වල ඉදිකර අවසන්	නීන්ත ආලේප කර අවසන්	දැන්වීම් පුවරුව සවිකර අවසන්	විවෘත කිරීමට සූදානම්	2019/01/17 දිනට විෂද්‍රම රු.
		✓		✓				1,332,802.84
		✓		✓				417,099.63
		✓						461,817.23
		✓						490,457.23
	✓	✓		✓				1,359,691.96
		✓		✓				548,325.39
	✓	✓		✓				609,278.82
		✓		✓				1,374,175.20
	✓	✓		✓				1,374,175.20
		✓		✓				609,278.21
	✓	✓						609,278.82
		✓						591,278.21
	4	12		8				9,777,658.74