

Rajarata - Nawodaya - Presidential Programme
 "Pibidemu Polonnaruwa" District Development Project

Elahera Provincial Council Area

Provincial Council Project

2nd Stage

Development Field - Drinking Water

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physic ally Progre ss	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%	G-100%
1	ma Division	Covering the well of Nildiyadahara water project in Yaya 35 using the net	200,000.00	196,151.40	0.00	0.00		Cancell ed		1					
2	Elahera Division	Build a Well at Mr.G.G. Premarathne's Houseof No.88in Orubendisiyambalawa	100,000.00	98,773.00	98,000.00	0.00	0.00	100%							1
3		Cnostruction a Well near of Mr.Janaka Albert's House at 12th mile post	25,000.00	0.00	0.00	0.00	0.00	Cancell ed		1					
Sub Total			325,000.00	294,924.40	98,000.00	0.00	0.00		0	2	0	0	0	0	1

Development Field - Sports & Culture

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physic ally Progre ss	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%	G-100%
1	Konduruwawa	Preparing a play ground for Culture center Pre school Children	100,000.00	94,628.00	0	98,000.00	0.00	100%							1
Sub Total			100,000.00	94,628.00	0	98,000.00			0	0	0	0	0	0	1

Development Field - Rural Roads

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physic ally Progre ss	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%	G-100%
1	Agallewa Division	Greveling of Akkara 50 Ulpotha Road	100,000.00	98,529.00	0.00	98,000.00		100%							1
2		Construction a Side wall near of Mr. Sarath Munaweera's House	100,000.00	98,773.56	0.00	98,000.00		100%							1

3	Athar	Construction a box culvert of FC8 Canal	150,000.00	147,661.64	0.00	147,000.00		100%								1
4	dawala Division	Reconstruction side roads by Greveling in Aththanakadawala	1,000,000.00	980,102.00	980,000.00			100%								1
5	Konduruwawa Division	Construction Culverts	800,000.00	784,045.18	784,000.00			100%								1
6		Greveling the Main Road at Yaya 30	300,000.00	294,744.00	0.00			Cancelled		1						
7		Greveling the Yaya 29 Wewe Kade Road	600,000.00	588,143.00	0.00					1						
8		Greveling the Yaya 29 Road from No 85 House	200,000.00	196,497.00	0.00					1						
9	Damanayaya Division	Greveling Puwakgahaulpotha Road	500,000.00	490,818.20	0.00	71,782.00	428,218.00	Continuacion			1					
10	ia Division	Greveling the from near of Temple to Heeratiya Oya	360,000.00	353,375.00	0.00	352,800.00		100%								1
11		Greveling the Yaya 04 road from No 2 House	300,000.00	294,000.00	294,000.00			100%								1

12	Bakamun	Greveling the Kottapitiya Main road to Mr.Nihal's House	360,000.00	353,424.00	352,800.00			100%							1
13		Greveling Yaya 14 Gewal 10 Road	220,000.00	215,708.20	0.00	196,000.00		100%							1
14	Elahera Division	Greveling Mr.wijerathne's House In Yaya 01	400,000.00	392,426.40	392,000.00			100%							1
15		Greveling Mr.Muthubanda's House road in Orubendisiyambalawa	400,000.00	392,624.80	388,456.32			100%							1
16		Greveling Samagipura Mr.sunil's House Road	400,000.00	392,257.00	392,000.00			100%							1
17	Maluweyaya Division	Greveling & Construct the Culvert in Ganagaramaya Road In front of Mr. Heenbanda's House	350,000.00	343,318.28	170,590.00	172,410.00		100%							1
18		Greveling Road of Yaya 06 mr.Marathelis's House to Cemetery	200,000.00	196,175.80	196,000.00			100%							1
19	ewa Division	Motorgadering Rural Road in Kumaraella, Kirioya & Atharagallewa GN Divisions	300,000.00	294,000.00	0.00	157,046.00	142,954.00	Continuous						1	
20	Maluweyaya Division	Reconstruction of Sirirkanduyaya Ganagarammaya Road	500,000.00	490,480.60	284,445.00	205,555.00		100%							1

Sub Total	7,540,000.00	7,397,103.66	4,234,291.32	1,498,593.00	571,172.00		0	3	1	0	1	0	33
-----------	--------------	--------------	--------------	--------------	------------	--	---	---	---	---	---	---	----

Development Field - Education

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physic ally Progre ss	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%	G-100%
1	Atharagallewa Division	Giving a Photocopy Machine To Kirioya School	125,000.00	0.00	125,000.00	0	0	100%							1
2	Aththanakada wala Division	Giving a Photocopy Machine To Jayasiripura School	60,000.00	0.00	60,000.00	0	0	100%							1
Sub Total			185,000.00		185,000.00				0	0	0	0	0	0	2

Development Field - Common Facilities

S/ No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physic ally Progre ss	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%	G-100%
-------	-------------------	---------	-----------------------	----------------------	---------------------	------------------------------------	-------------------------------	-----------------------	------	----------	----------	----------	----------	----------	--------

1	Diyabeduma Division	Nbuild a New Building to Yaya 35 Pragathi Kantha Society	1,000,000.00	980,400.59	0	190,650.93	809,349.07	Continous				1			
2	Diyabeduma Division	Balance Work of Ihakuluwewa Yaya 39 Cemetry Building	500,000.00	490,000.00	0			Cancell ed		1					
3	Aththanakadawa Division	Construction the Elephant Fence	600,000.00		0			Cancell ed		1					
4	Konduruwawa Division	Construction roof of Yaya 33 Community Hall	250,000.00	245,000.00	0	245,000.00		100%				1			
5	Segala Division	Applying Mesh to Sarubima Pubudu Eksath Welfare Community building	200,000.00		0.00	196,000.00		100%							1
6	Konduruwawa Division	For Developing works of Lakmin Pre School at yaya 29	250,000.00		0.00			Cancel led		1					
Sub Total			2,800,000.00	1,715,629.43	0.00	631,650.93	809,349.07			3	1	0	0	0	2

Development Field - Common Facilities

No	Division	Project	Allowcated	Estimated	Expenditure	Bills in Hand Amount As	Continous Value as	Physic ally	10%	25%	50%	75%	90%	%
----	----------	---------	------------	-----------	-------------	-------------------------	--------------------	-------------	-----	-----	-----	-----	-----	---

S/	Elec Div	Project	Amount Rs.	Amount Rs.	Rs. Mn.	Amount as 31.12.2018	Value as 31.12.2018	Progre ss	A-0%	B-01-1	C-11-2	D-26-5	E-51-7	F-76-9	G-100
1	Segala Division	Giving Plastic Chairs for registered Socety in Segala Division	850,000.00	0.00	799,365.00			100%							1
2	Atharagallewa Division	Giving Equipment to Atharagallewa Gemeunu Kantha Society	100,000.00	0.00	52,947.60			100%							1
3		Giving Equipment to Minipuragama Kantha Society	100,000.00	0.00	50,387.45			100%							1
4		Giving Equipment to Kumaraella Suhada Kantha Society	100,000.00	0.00	47,858.00	7,100.00		100%							1
5	Diyabeduma Division	Giving Plastic Chairs	200,000.00		193,640.00			100%							1
6	awa Division	Applying Mesh to Yaya29 Parakrama Welfare Community building	150,000.00	147,113.55	0.00	147,000.00		100%							1
7		Giving Plastic Chairs to Samaja Sanawardhana Society	40,000.00	0.00	40,000.00			100%							1

8	Kondururw	Giving Plastic Chairs to Yaya 29 Govi Sanavidhanaya	40,000.00	0.00	40,000.00			100%							1
9		Giving Plastic Chairs to Perakum Socety	40,000.00	0.00	40,000.00			100%							1
10	Maluwayaya Division	Balance work of Ganageyaya Samagi Elader community Building	200,000.00	196,248.97	196,000.00			100%							1
11		Balance work of Sahana sewa community Building	250,000.00	245,137.31	245,000.00			100%							1
12		Giving an Amplifiers Set to 504 Gangeyaya Suriya Bedum ela Govi sanvidhanaya	40,000.00	0.00	40,000.00			100%							1
13		Giving Plastic Chairs to Amarawansha Sahanasewa Foundation	90,000.00	0.00	89,355.00			100%							1
14		Giving Plastic Chairs to Senasum nadiya Commiunity Society	30,000.00	0.00	27,785.00			100%							1
15	Konduruwaw a Division	Giving an Amplifiers Set to yaya 32 Govi sanvidhanaya	50,000.00	0.00	46,300.00			100%							1

16	Atharagallewa Division	supply Electricity & Construct Mesh At Atharagallewa Dilenatharu Pre School	200,000.00	176,643.00	190,193.06			100%							1
17		supply Electricity & Construct Mesh At Kirioya Eksath Vimukthi Pre School	200,000.00	294,058.40	193,765.16			100%							1
18		Construct Mesh At Kumaraella Namal Pre School	200,000.00	194,000.00	196,000.00			100%							1
19		supply Electricity & Construct Toilet At Minipuaragama Pre School	200,000.00	206,355.67	19,765.16	176,000.00		100%							1
20	Aththanakadawala Division	Construct the Mesh at Akkara 200 Jayasiripua Pre School	300,000.00	294,218.40	294,000.00			100%							1
21	Konduruwawa Division	Build a Outdoor Theater to Lakmini Pre School At Yaya 29	180,000.00	180,022.80	176,400.00			100%							1

22	Bakamuna Division	Concreting Yaya 6 Pubudu Pre School Building	200,000.00	196,779.13	195,383.00			100%							1
23		Concreting Yaya 14 Singithi Pre School Building	200,000.00	194,547.00	196,000.00			100%							1
24	Damanayaya Division	Construct the Mesh at Yaya 17 Kokila Pre School	100,000.00	96,228.80	96,000.00			100%							1
25	Atharagallewa Division	Reconstruction Of Atharagallewa Pibidena Singithi Pre School Building	200,000.00	196,316.35	176,000.00	20,000.00		100%							1
Sub Total			4,260,000.00	2,617,669.38	3,642,144.43	350,100.00					0	0	0	0	46
Total			15,210,000.00	12,119,954.87	8,159,435.75	2,578,343.93	1,380,521.07		8	2	0	1	0	85	