

**Rajarata - Nawodaya - Presidential Programme**  
**"Pibidemu Polonnaruwa" District Development Project**  
**Elahera Divisional Secretariat**

**Field :- Rural Bridges**

| <b>S/ No</b> | <b>Grama Niladhari Division</b> | <b>Project</b>                                                            | <b>Allowcated Amount Rs. Mn.</b> | <b>Physically Progress</b> | <b>Expenditure Rs. Mn.</b> |
|--------------|---------------------------------|---------------------------------------------------------------------------|----------------------------------|----------------------------|----------------------------|
| 1            | No 15 Segala                    | Construction a Bridge at Yaya 19 in Yaya 12 to Yaya 19 in Dambulukelegama | 1,697,598.18                     | Concreting the base        | 0.00                       |
| 2            | No 23 Radavigeoya               | Construction of a bridge near of Radavigeoya School                       | 2,000,000.00                     | Not worked                 | 0.00                       |
| 3            | No 08 Damanayaya                | Construction a Bridge at Damanayaya , Batuangala                          | 1,000,000.00                     | 100%                       | 980,000.00                 |
| <b>Total</b> |                                 |                                                                           | <b>4,697,598.18</b>              |                            | <b>980,000.00</b>          |

ect

| Bills in Hand<br>Amount As<br>31.12.2018 | Continous Value<br>as 31.12.2018 |
|------------------------------------------|----------------------------------|
| 106,814.40                               | 1,590,784.00                     |
| 0.00                                     | 0.00                             |
| 0.00                                     | 0.00                             |
| 106,814.40                               | 1,590,784.00                     |