

Rajarata - Nawodaya - Presidential Programme
 "Pibidemu Polonnaruwa" District Development Project

Elahera Provincial Council Area

Provincial Council Project

1st Stage

Development Area :- Rural Road

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%
1	Segala Division - Hon. Rohitha Haththotuwa	Greveling Ang Repairing Drainage at Sarubima 30 Kotasa	900,000.00	882,457.98		35,764.91	864,235.09	continous				1		
2		Nikapitiya School Road near of 10 House	200,000.00	196,000.00	196,000.00			100%						
3		Interlocking Enterence road of Sarubima School	500,000.00	490,179.50	490,000.00			100%						
4		construction a Concrete wall at Gangeyaya Bodhiya	300,000.00	290,422.63	294,000.00			100%						
5		Contruction A bridge a Across the D Canal at segala	1,800,000.00	1,603,641.81		79,218.36	1,720,781.64	continous			1			
6	na Division in Kavinda	Reconstruction the dilapidated Roads.	1,000,000.00	980,037.00	309,920.03	670,079.97		100%						

7	Madudama Hon. Gilha	Reconstruction the dilapidated Culverts.	1,000,000.00	980,100.00	980,000.00			100%						
8	Atharagallewa Division Hon. Gamini Rathnayake	Repairing Box Culvert near of No 105 House	100,000.00	98,000.00		98,000.00		100%						
9		Greveling and construction Side wall at No 116, Mr. Abeyrathne's House	200,000.00	196,545.38		196,000.00		100%						
10		Greveling Dennage Ara Agri road	250,000.00	245,000.00		245,000.00		100%						
11		Greveling Kumaraella Kheththarama Road	500,000.00	490,726.00		490,000.00		100%						
12		Greveling and construction Side wall at Lirioy Samagi Mw.	200,000.00	196,280.90				Cancelled		1				
13		Greveling road from Main Road to Mr. Nandasena's House	150,000.00	147,387.60		147,000.00		100%						
14	Aththanakadaw ala Division	Construction the Culverts of Side roads	1,125,000.00	1,102,971.00	1,102,500.00			100%						
Total			8,225,000.00	7,899,749.80	3,372,420.03	1,961,063.24	2,585,016.73		0	1	1	1	0	0

Development Field - Development of Irrigation

S/No	Election Division	Project	Allowcated Amount Rs.	Estimated Amount Rs.	Expenditure Rs. Mn.	Bills in Hand Amount As 31.12.2018	Continous Value as 31.12.2018	Physically Progress	A-0%	B-01-10%	C-11-25%	D-26-50%	E-51-75%	F-76-99%
1	Madudamana Division Hon. Gihan Kavinda	Rehabilitatioon of Radavigeoya Amuna	500,000.00	196,263.00	172,047.00			100%						
Sub Total			500,000.00	196,263.00	172,047.00									
Total			8,725,000.00	8,096,012.80	3,544,467.03	1,961,063.24	2,585,016.73		0	1	1	1	0	0

G-100%
1
1
1
1

1
1
1
1
1
1
1
11

—

G-100%
1
1
12